



I-880 Express Lanes Construction Update January 23, 2019

Project Overview

Civil construction of the I-880 express lanes between Fremont and Oakland is about 70% complete. Construction began in September 2017 is anticipated to complete in 4th quarter 2019. View the project fact sheet [here](#).

Current Work

Due to weather (rain and high winds) and holidays, current work has been impacted. Crews continue completing installation of the electrical infrastructure from Highway 92 to Hegenberger that will power the toll system and overhead signs. Crews continue to install light poles, overhead sign structures, and overhead signs north of Highway 92. Drainage work continues at Hacienda Avenue in the southbound direction, including work during the night. No soil compaction is involved in the current work.

What To Expect

- Shoulder lane closures during the day and night
- Intermittent nighttime lane closures
- Nighttime construction lighting in the medians and on shoulders
- Construction equipment on shoulders
- Nighttime noise from drilling and vehicle back-up alarms

Future Work of Note

- Two separate full highway nighttime closures on southbound I-880 at West A Street and between W. Winton Ave and SR-92 will occur in the near future to install two sign bridges. When exact dates for work are scheduled, advance notification and full details of the closures will be provided to the public.
- Work near the Hacienda overcrossing to improve drainage, finish the retaining wall, and complete paving on southbound I-880 will occur intermittently through February and may go longer depending on weather.
- Electrical work will continue moving north on the corridor.
- No ramp closures are anticipated in the next several weeks.
- In spring 2019, paving will be completed where crews widened the highway near CHP truck scales in Fremont.

Progress to Date

Civil construction of the I-880 express lanes is about 70% complete, including:

- 100% completion of light pole foundations and over 90% completion light pole installations,
- 90% completion of median barrier construction,
- Near 100% completion on all work south of Highway 92.
- Paving and striping widening northbound I-880 at the CHP truck scales in Fremont.
- Almost 70% of completion of overhead static sign and sign structure installations,

- Installation of about 90% of the conduit and electrical cabinets for the electrical and data network that will power the tolling equipment and facilitate the transfer of tolling data,
- Removal of trees south of Hacienda Avenue to ensure motorist safety,
- Completion of ground excavation, excavation material off-haul, and pouring concrete to construct a retaining wall at Hacienda Avenue in the southbound direction,
- 70% completion of drainage improvements at Hacienda,
- Completion of widening in the northbound direction near the truck scales in Fremont, and
- Completion of widening in the southbound direction near Alvarado Blvd.



Directional boring for electrical work





Installation of electrical conduit

If you would like to add people to our email list, or if you experience significant impacts or have questions, please contact us.



Contact Us
415-778-6757
info@bayareaexpresslanes.org

Expresslanes.511.org
 twitter.com/511SFBay
 facebook.com/511SFBay