



I-880 Express Lanes Construction Update September 6, 2018

Project Overview

Civil construction of the I-880 express lanes between Fremont and Oakland is a little over 40% complete. Construction began in September 2017 is anticipated to continue through 2019. View the project fact sheet [here](#).

Current Work

Crews continue to install the electrical system that will power express lane equipment. Crews have been working south to north in the corridor and are currently finishing up installing all electrical equipment from Decoto Road/Highway 84 to Highway 92. Electrical work continues in the section from Highway 92 to Hegenberger Road. Crews also continue to build a retaining wall along southbound I-880 at the Hacienda overcrossing in San Lorenzo. Installation of sign structures between Fremont Blvd. and Decoto Road are on-going. Finally, work to widen the highway in the northbound direction near the CHP truck scales in Fremont continues with paving scheduled through mid-September.

What To Expect

- Shoulder lane closures during the day and night
- Intermittent nighttime lane closures
- Nighttime construction lighting in the medians and on shoulders
- Construction equipment on shoulders
- Nighttime noise from drilling and vehicle back-up alarms

Future Work of Note

- Highway widening near the CHP truck scales in Fremont will be completed by mid-September.
- Work near the Hacienda overcrossing to install the retaining wall and widen southbound I-880 will occur intermittently through December.
- Electrical work will continue moving north on the corridor.
- A full freeway closure will occur near A Street in the late fall/early winter so that crews can install a sign bridge. As the date approaches, advance notification will be provided to the public.
- No ramp closures are anticipated in the next several weeks.

Progress to Date

Civil construction of the I-880 express lanes is about 43% complete, including:

- 80% completion of median barrier construction,
- Continued progress on the retaining wall at Hacienda Avenue,
- Installation of CCTV cameras between Hwy 237 and Fremont Blvd.,
- Highway widening in the southbound direction near Alvarado Blvd. that will accommodate a future merge lane,

- Installation of a majority of the light poles,
- Installation of all overhead static signs and
- Installation of about 75% of the conduit and electrical cabinets for the electrical and data network that will power the tolling equipment and facilitate the transfer of tolling data.



Sign Structure & Pole Placement



Shotcrete placement at soil nail wall, Hacienda Overcrossing

If you would like to add people to our email list, or if you experience significant impacts or have questions, please contact us.



Contact Us
415-778-6757
info@bayareaexpresslanes.org

Expresslanes.511.org
twitter.com/511SFBay
facebook.com/511SFBay